COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO UGD (UNDER GROUND DRAINAGE) LINES IN JALAHALLI IN WARD NO.16

3. Head of Account which is Chargeable : P-3295 14th Finance Commission Works

4. Entrustment Order No. & Dt. : EE/RRNO/UGD Works/No.No/27/2019-20 Dt. 20.07.2019

5. Name of Contractor : SRI.T.CHANDRASEKAR REDDY

6a. Time stipulated for completion of work : 60 DAYS

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 3956

Page No. 395516 to 395518

1. Check measurement of the Asst. : M.B.No.

Page No.

9. Name of the Office / Official : NAGARAJ

In charge of the work :

10. a) Asst. Eng/ Junior Eng. :

b) Asst. Exe. Engineer : UMESH

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 1500000.00	Rs 1388576.00	-	111424.00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
YESHWANTHAPURA SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

RAJARAJESHWARI NAGAR SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner